

# 1. NEW WATER TREATMENT PLANT AND NEW SUBDIVISION

The Water Treatment Plant Project is progressing as planned and the chart below outlines the status and projected timelines of this process:

☑ = Refers to "Complete"

PROJECT MILESTONES	COMPLETION DATE	RESPONSIBILITY	STATUS UPDATE
Approval of PAR	November 2022	FN/ISC	☑
Publicly issue Professional Project Manager - RFP Process. Hired Keewatin-Aski LTD Engineering & Architecture.	February 2023	First Nation/Tribal Council/OFNTSC	☑
Publicly Issue Design Consultant - RFP Process. Hired Neegan Burnside Limited.	May 2023	First Nation/PPM	☑
Background Information Review	February 2024	Consultant	Current Stage
Preliminary Design 33%	February - May 2024	Consultant	
Detailed Design (66% and 99%)	May 2024 - January 2025	Consultant	
Publicly Issue Tender to get General Contractor for Construction	January 2025 - March 2025	First Nation/Consultant	
Construction Phase	March 2025 - May 2027	General Contractor	

**Status update:** the original plan was to refurbish the existing water treatment plant but a decision was made in the last month to move forward with a new water treatment facility. Therefore, a new location will be required and proposed location is identified in the diagram below. The new subdivision has been cleared of trees (pics below) to allow for the required geotechnical investigations to commence.

