

2, YOUTH/ELDER CENTRE

☑ = Refers to “Complete”

PROJECT MILESTONES	COMPLETION DATE	RESPONSIBILITY	STATUS UPDATE
Researched and obtained quotes for the Centre	February - May 2023	LLCFN	☑
Centre ordered	May 2023	LLCFN	☑
Youth Centre Building Delivered	August 2023	LLCFN	☑
Hydro Hook up	October 2023	LLCFN	☑
Youth Equipment and Furniture	October 2023	LLCFN	☑
Youth Centre Building	December 2023	COMPLETE	☑

